

THE PENNSYLVANIA RAILROAD

STEAM HEAT GENERATOR INSPECTION, CLEANING AND TEST RECORD

Year.....

Loco. No.

Steam Generator No.

	MAXIMUM SERVICE PERIOD	MAXIMUM TEST PERIOD	PREVIOUS TEST	JAN.	FEB.	MAR.	APR.	MAY	JUNE	JULY	AUG.	SEPT.	OCT.	NOV.	DEC.
1. Removal of Jacket and Lagging	5 Years	6 Years													
2. Hydrostatic Test	12 Months	24 Months													
3. Steam Gauge Test	3 Months	3 Months													
4. Feed Water Appliances Tested	1 Month	1 Month													

5. Coils and Separator Washed
(Date) _____
(Signature) _____

6. Water Glass Cock and Gauge Cock
Spindles were Removed and Cocks
Cleaned.
(Date) _____
(Signature) _____

NOTE—Maximum Test Period includes full calendar months out of service stored in good order.