

[illegible]

HEATING SUR.FIREBOX,--115.11 SQFT
 " " TOTAL--105698 " "
 STEAM PRESSURE,-----125 LBS
 WT.OF ENG EMPTY----73916 "
 .. ON DRIVERS ..-----47916 "
 .. " TRUCK ..-----26000 "
 .. OF ENG WORKING ORDER 82200 ..

WT. ON 1ST DRIVERS, WORKING ORDER, 28330 LBS
 " " 2ND " " " 25420 "
 " " TRUCK " " 28450 "
 TENDER, WT. LOADED, ----- 51400 "
 " CAPACITY, WATER, --- 2400 GALS
 " " COAL --- 8000 LBS
 " FITTED WITH SCOOP