

[illegible]

HEATING SUR. FIREBOX,---135 SQ.FT
 " " TOTAL---1289 " "
 STEAM PRESSURE-----140 LBS
 WT. OF ENG. EMPTY,---88250 "
 " ON DRIVERS, " ----58700 "
 " " TRUCK " ----29550 "
 " OF ENG. WORKING ORDER 96330 "

WT. ON 1ST DRIVERS, WORKING ORDER, 32530 LBS
 .. " 2ND " " " 32650 "
 .. " TRUCK " " 31150 "
 TENDER, WT. LOADED, ----- 64550 "
 .. CAPACITY, WATER, --- 2400 GALS
 .. " COAL, ----- 12000 LBS
 " FITTED WITH SCOOP